BRUHATH BANGALORE MAHANAGARA PALIKE

Project Division, Yelahanka Zone

Name of work: - Construction of Ambedkar Bhavana 1st floor and Balance works at Jakkur in Ward No.07

Name of Agency :- Sri. Santhosh Kumar K R (# 04, Samrudhi AVR Block, 1st A Main, Virupkhsapura, Bangalore-97)

Work Order t No. :EE(Project)/Ynk Zone/WO/117/2020-21, Dated : 12/11/2020, Estimate Cost ***Rs.70.00Lakhs, Job Code No.007-20-000035.***

Head of Account : P3589

Measurment Sheet

Measurment Recoreded on: 16/6/21

29	KSRB15-3.8: Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing as per specifications and directions of the Engineer in charge of the work . including lime rendering -Inside Plaster(PWD DSR 2018-19 Pg No.114/115 It No.15.16)							
	Terrace Floor							
	Solid Block							
		1	1	18.60		3.200	59.52	
		1	1	21.10		3.200	67.52	
		2	1	2.36		3.200	15.10	
		1	1	2.70		3.200	8.64	
		2	1	2.70		3.200	17.28	
		2	1	2.70		3.200	17.28	
		1	1	2.70		3.200	8.64	
	Deductions							192.98
	D1	-1	2	1.00		2.10	-4.20	
	D2	-1	2	0.85		2.10	-3.57	
	V	-1	2	0.60		0.45	-0.54	
	W	-1	4	1.80		1.20	-8.64	
	W1	-1	1	1.80		0.75	-1.35	
								18.30
						Total Qty	**175.68**	
						Approved BOQ	**157.34**	**Sqm**
						Qty Upto 125%	**175.68**	**Sqm**

Contractor

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Engineer
Project Division, Yalahanka Zone
BBMP

Assistant Executive Engineer
Project Division, Yalahanka Zone
BBMP

BRUHATH BANGALORE MAHANAGARA PALIKE

Project Division, Yelahanka Zone

Name of work: - Construction of Ambedkar Bhavana 1st floor and Balance works at Jakkur in Ward No.07

Name of Agency :- Sri. Santhosh Kumar K R (# 04, Samrudhi AVR Block, 1st A Main, Virupkhsapura, Bangalore-97)

Work Order t No. :EE(Project)/Ynk Zone/WO/117/2020-21, Dated : 12/11/2020, Estimate Cost Rs.70.00Lakhs, Job Code No.007-20-000035.

Head of Account : P3589

Measurment Sheet

Measurment Recoreded on: 24/06/22

30	KSRB15-3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners and making Grooves wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing as per specifications and directions of the Engineer in charge of the work . -Outside Plaster (PWD DSR 2018-19 Pg No.114/115 It No.15.16)							
	External Wall							
	First Floor							
		1	1	7.96		3.20	25.47	
		1	1	12.29		3.20	39.33	
		1	1	7.85		3.20	25.12	
		1	1	18.67		3.20	59.74	
		1	1	19.35		3.20	61.92	
	Deductions							
	D	-1	2	1.80		2.10	-7.56	
	W	-1	10	1.80		1.20	-21.60	
						Total Qty	**182.42**	**Sqm**

16/6/2022

Contractor

Assistant Engineer
Project Division, Yalahanka Zone
BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Project Division, Yalahanka Zone
BBMP

BRUHATH BANGALORE MAHANAGARA PALIKE

Project Division, Yelahanka Zone

Name of work: - Construction of Ambedkar Bhavana 1st floor and Balance works at Jakkur in Ward No.07

Name of Agency :- Sri. Santhosh Kumar K R (# 04, Samrudhi AVR Block, 1st A Main, Virupkhsapura, Bangalore-97)

Work Order t No. :EE(Project)/Ynk Zone/WO/117/2020-21, Dated : 12/11/2020, Estimate Cost Rs.70.00Lakhs, Job Code No.007-20-000035.

Head of Account : P3589

Measurment Sheet

Measurment Recoreded on: 22/6/22

38	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete.GROUND FLOOR (PWD DSR 2018-19 Pg No.108 It No.14.51)							
	First Floor							
	Stairacse Flooring							
	Thred		22	1.20	0.300		7.92	
	Raiser		22	1.20		0.150	3.96	
	Landing		1	2.70	1.200		3.24	
	Skirting		22	0.30	0.30		1.98	
						Total Qty	**17.10**	**Sqm**
						Approved BOQ	**15.09**	**Sqm**
						Qty Upto 125%	**17.10**	**Sqm**

Contractor

Assistant Engineer
Project Division, Yalahanka Zone
BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Project Division, Yalahanka Zone
BBMP

BRUHATH BANGALORE MAHANAGARA PALIKE

Project Division, Yelahanka Zone

Name of work: - Construction of Ambedkar Bhavana 1st floor and Balance works at Jakkur in Ward No.07

Name of Agency :- Sri. Santhosh Kumar K R (# 04, Samrudhi AVR Block, 1st A Main, Virupkhsapura, Bangalore-97)

Work Order t No. :EE(Project)/Ynk Zone/WO/117/2020-21, Dated : 12/11/2020, Estimate Cost Rs.70.00Lakhs, Job Code No.007-20-000035.

Head of Account : P3589

Measurment Sheet

Measurment Recoreded on: 11/07/22

39	Providing and fixing Special make glazed Vitrified tiles (Granomite finish) of approved make, quality and colour of size 600x600x10mm thick fixed on existing flooring with a special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete (PWD DSR 2018-19 Pg No.109 It No.14.43)							
	Terrace Floor							
	Room-1	1	1	4.96	2.670		13.24	
	Room-2	1	1	5.52	2.670		14.74	
	Stairecase Portion	1	1	3.03	2.670		8.09	
	Terrace Floor							
	Room-1	1	1	4.96		0.125	0.62	
		1	1	2.67		0.125	0.33	
		1	1	4.96		0.125	0.62	
		1	1	2.67		0.125	0.33	
	Room-2	1	1	4.96		0.125	0.62	
		1	1	2.67		0.125	0.33	
		1	1	4.96		0.125	0.62	
		1	1	2.67		0.125	0.33	
	Deduction							39.89
	D1	-1	2	1.00		0.125	-0.25	
	D2	-1	2	0.85		0.125	-0.21	
						Total Qty	**39.42**	**Sqm**
						Approved BOQ	**32.15**	**Sqm**
						Qty Upto 125%	**39.42**	**Sqm**

30/7/2022

Contractor

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Engineer
Project Division, Yalahanka Zone
BBMP

Assistant Executive Engineer
Project Division, Yalahanka Zone
BBMP

BRUHATH BANGALORE MAHANAGARA PALIKE

Project Division, Yelahanka Zone

Name of work: - **Construction of Ambedkar Bhavana 1st floor and Balance works at Jakkur in Ward No.07**

Name of Agency :- **Sri. Santhosh Kumar K R (# 04, Samrudhi AVR Block, 1st A Main, Virupkhsapura, Bangalore-97)**

Work Order t No. :**EE(Project)/Ynk Zone/WO/117/2020-21, Dated : 12/11/2020, Estimate Cost Rs.70.00Lakhs, Job Code No.007-20-000035.**

Head of Account : **P3589**

Measurment Sheet

Measurment Recoreded on: 22/06/22

40	Providing and laying flooring using prepolished, using silver grey granite / Multy Red / Ruby Red / Black / Hassan Green / River Pink Granite of width not less than 1200mm gang saw/water cut 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials, mortar and labours etc., complete as per specifications. (PWD DSR 2018-19 Pg No.106 It No.14.47.1)								
	Flooring Granite								
	First Floor								
		1	1	7.67	18.270			140.13	
		0.50	1	6.13		7.000		21.44	
		1	1	4.62	11.400			52.67	
	For Wash Basine	1	1	2.30	0.600			1.38	
	Skirting								
	First Floor								
	Hall	1	1	7.67		0.125		0.96	
		1	1	9.36		0.125		1.17	
		1	1	1.50		0.125		0.19	
		1	1	11.20		0.125		1.40	
		1	1	12.29		0.125		1.54	
		1	1	18.27		0.125		2.28	
	Deduction								
	D	-0.5	2	1.80		0.125		-0.23	
	D1	-0.5	2	1.00		0.125		-0.13	
	D2	-0.5	1	0.75		0.125		-0.05	
						Total Qty		222.76	
						Approved BOQ		233.16	Sqm
						Total Qty		222.76	Sqm

Contractor

Assistant Engineer
Project Division, Yelahanka Zone
BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Project Division, Yelahanka Zone
BBMP